

Stillwater Construction News Update

Month Ending: March 31, 2008

The construction news update provides summarized monthly news on all ongoing City-sponsored transportation projects. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire Department, Post Office, etc. so they can anticipate potential impacts and respond accordingly.

Please direct any construction complaints to the Project Manager.

This report is updated monthly on the Web at <http://www.stillwater.org>
 Click on the tab "Transportation"
 then the tab "Construction Update".

Construction Activities with Significant Impact to Traffic: 1

Item No.	Project Description	Status	Significant Impacts
1	<p>PW8C01 – Sidewalk Maintenance Project</p> <p>The project consists of constructing new sidewalk and upgrading existing sidewalk in various locations throughout the City.</p>	<p>Schedule 1 – Virginia Ave: Construction began 14-Jan-08 and is scheduled to be completed 10-Apr-08.</p> <p>Schedule 2 – Main St: Bids were opened on 10-Mar-08 and will be presented to Council on 07-Apr-08.</p>	
	<p>Project Manager: Ryan McKaskle. (405)742-8261 Virginia Ave Contractor: North Central Construction</p>		
2	<p>STPW12 – University Ave.: Monroe to Knoblock</p> <p>Includes roadway reconstruction and drainage improvements. Left turn lanes will be added to improve traffic flow and enhance safety and sidewalks will be brought into compliance with ADA. Streetscape amenities, such as decorative street lights and traffic signals, stamped pavement at crosswalks and new sidewalks will be considered to enhance the aesthetics of the street.</p> <p>OSU is participating in funding for the design and construction for partial reconstruction of Hester, parking garage modifications, streetscaping, and amenities.</p>	<p>Bid opening was held 27-Feb-08.</p> <p>One bid was received from Allen Contracting, Inc. totaling \$4,722,937.77. The Engineer's Estimate was \$3,195,734.04.</p> <p>City Council rejected the bid on 17-Mar-08.</p> <p>The scope will be reviewed in a City Council special study session on 14-Apr-08.</p>	
	<p>Project Manager: Theron Smith (405)533-8439 Designer: The Benham Companies, LLC</p>		

Item No.	Project Description	Status	Significant Impacts
4	<p>STPW01 – Miscellaneous Streets</p> <p>This project includes maintenance, repair, or replacement of miscellaneous streets in various locations throughout the city.</p> <p>Miscellaneous Streets are funded annually through the City's General Fund.</p> <hr/> <p>Project Manager: Ryan McKaskle (405) 742-8261 Contractor: To be Determined Designer: City of Stillwater</p>	<p>The roadways as approved by City Council 24-Sep-07 are as follows:</p> <ul style="list-style-type: none"> • University Ave – Washington St to Hester St. • 32nd Ave – Sangre Rd to Western Rd • Lewis St – 6th Ave to 9th Ave • Sangre Rd- 15th Ave to 19th Ave. <p>A Notice-to-Bidders was published 30-Mar-08. Bid opening is 21-Apr-08.</p> <p>Construction work is expected to begin May 2008, and is expected to be completed within 180 days of notice to proceed.</p>	
5	<p>PW8T03 – 3rd Avenue; Washington to Duck Street:</p> <p>Project includes a “punch through” section on 3rd Avenue from Washington, west to Hester, realignment of 3rd west of Hester for approximately 500 feet, and the addition of on-street parking along 3rd Avenue.</p> <hr/> <p>Project Manager: Theron Smith. (405)533-5439 Consultant: Crafton, Tull, Sparks, & Assoc., Inc.</p>	<p>The 60% design was received 13-Feb-08.</p> <p>90% plans are due 07-Apr-08.</p> <p>Utility Coordination and right-of-way acquisition are underway.</p> <p>Construction of the roadway is currently scheduled for July of 2008.</p>	

Item No.	Project Description	Status	Significant Impacts
6	<p>C4PW08 – 6th Ave. & Monroe Intersection</p> <p>Includes partial reconstruction of the intersection, the addition of left turn lanes at all approaches, the addition of a right turn lane from westbound 6th to northbound Monroe and a new traffic signal.</p> <p>ODOT is providing funding with a cap of \$200,000.</p> <p>Bidding and Construction Management to be administered by ODOT.</p> <hr/> <p>Project Manager: Theron Smith (405)533-8439 Designer: Gose & Associates</p>	<p>Utility relocations, right-of-way, and encroachments have been cleared.</p> <p>The project is on schedule for the ODOT May Letting. Bids will be opened May 15, 2008 and the Transportation Commission award date is June 2, 2008.</p> <p>The signal will be fabricated starting July, 2008 and completed by the end of September, 2008. Construction on site will begin October, 2008 and extend through mid-November, 2008</p>	<p>It is anticipated that Monroe will be closed at the intersection (North and South) and 6th Avenue will require lane restrictions for a period of 45-days from October through mid-November.</p>
7	<p>STPW07 – 12th Ave: Western to Duck</p> <p>Includes four principal components: (1) reconstruction of the roadway to improve the vertical alignment and improve drainage, (2) construction of a four-lane roadway with curbs and gutters; (3) intersection improvements at Western including signals and turning lanes; and (4) minor intersection alterations at Duck.</p> <hr/> <p>Project Manager: Theron Smith (405)533-8439 Designer: The Benham Companies, LLC</p>	<p>Final Plans were received 12-Sep-07.</p> <p>Right-of-way acquisition is underway. Utility relocations will commence upon acquisition of all right-of-way. Relocations will take approximately 180 days.</p> <p>Bidding will coincide with completion of utility relocations.</p>	<p>Temporary closures for through traffic and lane restrictions will be required for utility relocations.</p> <p>A temporary signal has been installed at 9th and Western to facilitate flow of diverted traffic.</p>

Item No.	Project Description	Status	Significant Impacts
8	<p>STPW03 – Jardot: 12th to McElroy</p> <p>This project is divided into two design sections. The first section extends one-half mile from 12th Avenue to 6th Avenue. The second design section extends one mile from 6th Avenue to McElroy.</p> <p>The 12th to 6th Avenue design includes a two-lane roadway with shoulders and ditches and six-foot sidewalks on both sides. The design will accommodate expansion to a four-lane section.</p> <p>The 6th to McElroy section will be designed with four lanes and six-foot sidewalks on both sides.</p> <p>Project Manager: Theron Smith (405)533-8439 Designer: FHC Tetra Tech</p>	<p>The 90% design submittal was received 19-Nov-07.</p> <p>A design modification is under consideration to eliminate the sidewalk on the east side to reduce right-of-way and utility relocation costs.</p> <p>The project scope will be reviewed in a City Council special study session on 14-Apr-08.</p> <p>Utility relocations will commence upon acquisition of right-of-way and will take approximately 180 days.</p> <p>Roadway construction work is scheduled to commence in Fall 2008.</p>	
9	<p>STPW02 –19th Ave: Main to Jardot:</p> <p>Includes reconstruction of the roadway surface. Open ditches will be maintained.</p> <p>This project is being designed and constructed in conjunction with C7PW19 and STPW16.</p> <p>Project Manager: Theron Smith (405)533-8439 Designer: Poe & Associates, Inc.</p>	<p>The 60% design submittal was received 26-Oct-07.</p> <p>The project scope will be reviewed in a special study session with the City Council 14-Apr-08.</p> <p>Construction of the roadway is currently scheduled to begin March 2009.</p>	

Item No.	Project Description	Status	Significant Impacts
10	<p>C7PW19 –19th Ave Bridge Replaces an old steel trestle, wooden deck bridge over Boomer Creek with a concrete bridge. The superstructure and substructure of the bridge will support expansion to four-lanes in the future.</p> <p>This project is being designed and constructed in conjunction with STPW02 and STPW16.</p> <p>Project Manager: Theron Smith (405)533-8439 Designer: Poe & Associates</p>	<p>The 60% design submittal was received 26-Oct-07.</p> <p>The project scope will be reviewed in a City Council special study session on 14-Apr-08.</p> <p>Roadway construction work is scheduled to begin March 2009.</p>	
11	<p>STPW16 – Jardot Rd.: 19th to 12th This project includes a two-lane roadway with open ditches and will mirror the design of Jardot, 6th to 12th project.</p> <p>This project is being designed and constructed in conjunction with STPW02 and C7PW19.</p> <p>Project Manager: Theron Smith (405)533-8439 Designer: Poe & Associates</p>	<p>The 60% design submittal was received 26-Oct-07.</p> <p>The project scope will be reviewed in a City Council special study session on 14-Apr-08.</p> <p>Construction work is currently scheduled to begin March 2009.</p>	
12	<p>STPW13 – Lakeview Rd. & Husband Intersection: Project includes a traffic study and intersection improvements design. If traffic counts and turning movements warrant a new signal will be installed.</p> <p>Project Manager: Theron Smith (405)533-8439 Designer: C2A Engineering</p>	<p>The 30% design submittal was received 29-Oct-07.</p> <p>The project scope will be reviewed in a City Council special study session on 14-Apr-08.</p> <p>Roadway construction work is anticipated to begin July 2009.</p>	

Item No.	Project Description	Status	Significant Impacts
13	<p>STPW18 – Washington St.; Hall of Fame to Richmond: Includes the milling of the existing surface, repair or reconstruction of the roadway sub-grade and the underlying concrete, asphalt pavement where needed and placement of a new driving surface. Sidewalks will be repaired or replaced as required to make the street pedestrian friendly and ADA-compliant.</p> <hr/> <p>Project Manager: Theron Smith (405)533-8439 Designer: The Benham Companies</p>	<p>The 30% design submittal was received 09-Jan-08.</p> <p>The project scope will be reviewed in a special study session with the City Council 14-Apr-08.</p> <p>Roadway construction work is scheduled to begin April 2009.</p>	