

Stillwater Construction News Update

Month Ending: December 31, 2008

The construction news update provides summarized monthly news on all ongoing City-sponsored transportation projects. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire Department, Post Office, etc. so they can anticipate potential impacts and respond accordingly.

Please direct any construction complaints to the Project Manager.

This report is updated monthly on the Web at <http://www.stillwater.org>
 Click on the tab "Transportation"
 then the tab "Construction Update".

Construction Activities with Significant Impact to Traffic: 1,2,3,4

Item No.	Project Description	Status	Significant Impacts
1	<p>STPW12 – University Ave.: Monroe to Knoblock</p> <p>Includes roadway reconstruction and drainage improvements. A center median with left turn lanes will be added to improve traffic flow and enhance safety. Sidewalks will be brought into compliance with ADA requirements.</p> <p>OSU is participating in funding the design and construction reconstruction of Hester, parking garage modifications, streetscaping, and amenities.</p>	<p>Bid opening was held November 10, 2008. The bid was awarded by Council November 17, 2008 to the lowest bidder, Rudy Construction in the amount of \$3,642,115.61.</p> <p>Construction duration is 270 days (weather permitting).</p>	<p>Phase I – Reconstruction on Hester near the parking garage entrance began January 5, 2009 and is scheduled for completion January 20, 2009. Hester, north of University is closed to through traffic.</p> <p>Phase II – Reconstruction of University, Monroe to Knoblock, the south leg of Hester, and the north leg of Knoblock will start upon completion of Phase I. University Ave. will be closed during Phase II.</p> <p>The south sidewalk (Monroe to the SW Corner of Hester) is scheduled to be reopened July 13, 2009.</p> <p>University Ave. is scheduled to be reopened September 18, 2009.</p>
	<p>Project Manager: Joe Miller (405) 533-8423 Contractor: Rudy Construction Company Designer: The Benham Companies, LLC</p>		

Item No.	Project Description	Status	Significant Impacts
2	<p>STPW01 – Neighborhood Streets This project includes maintenance, repair, or replacement of residential streets in the Westbrook Estates subdivision.</p> <p>Neighborhood Streets are funded through the City's 1/2-Cent Sales Tax.</p> <p>Project Manager: Joe Miller (405) 533-8423 Contractor: APAC Designer: City of Stillwater</p>	<p>Project substantially complete. A Ribbon Cutting Ceremony was held January 6, 2009.</p>	
3	<p>STPW01 – Miscellaneous Streets This project includes maintenance, repair, or replacement of 32nd Ave. from Western to Sangre Road from 19th to 15th.</p> <p>Miscellaneous Streets are funded annually through the City's General Fund.</p> <p>Project Manager: Joe Miller (405) 533-8423 Contractor: Austin Paving Designer: City of Stillwater</p>	<p>32nd Avenue construction began 12-Jul-08. Eighteen additional days have been added due to abnormal adverse weather through December. The project is expected to be complete 27-Jan-09.</p> <p>Notice to proceed on Sangre Road will follow the completion of the 32nd Avenue reconstruction.</p>	<p>There will be traffic restrictions and road closings during phases of the reconstruction.</p>
4	<p>STPW07 – 12th Ave: Western to Duck Includes four principal components: (1) reconstruction of the roadway to improve the vertical alignment and improve drainage, (2) construction of a four-lane roadway with curbs and gutters; (3) intersection improvements at Western including signals and turning lanes; and (4) minor intersection alterations at Duck.</p> <p>Project Manager: Theron Smith (405)533-8439 Contractor: To be determined. Designer: The Benham Companies, LLC</p>	<p>The project was advertised for bid January 5, 2009. Bid opening is scheduled for January 29, 2009. Roadway construction is scheduled for March, 2009. Substantial completion will be 300 calendar days.</p>	<p>Temporary closures for through traffic and lane restrictions will be required for utility relocations.</p> <p>A temporary signal has been installed at 9th and Western to facilitate the flow of diverted traffic.</p>

Item No.	Project Description	Status	Significant Impacts
5	<p>STPW03 – Jardot: 12th to McElroy</p> <p>This project is divided into two design sections. The first section extends one-half mile from 12th Avenue to 6th Avenue. The second design section extends one mile from 6th Avenue to McElroy.</p> <p>The 12th to 6th Avenue design includes a two-lane roadway with shoulders and ditches and six-foot sidewalks on both sides. The design will accommodate expansion to a four-lane section.</p> <p>The 6th to McElroy design includes four lanes and six-foot sidewalks on both sides.</p> <p>Project Manager: Theron Smith (405)533-8439 Designer: FHC Tetra Tech</p>	<p>The 90% design submittal was received November 19, 2007.</p> <p>Utility relocations will commence upon acquisition of right-of-way and will take approximately 180 days.</p> <p>19 of the 81 easements required have been acquired.</p> <p>Roadway construction work is scheduled to commence when utility relocations are complete.</p>	
6	<p>STPW02 –19th Ave: Main to Jardot</p> <p>The project includes reconstruction of the roadway to match the existing alignment and drainage capacity.</p> <p>This project is being designed and constructed in conjunction with C7PW19 and STPW16.</p> <p>Project Manager: Theron Smith (405)533-8439 Designer: Poe & Associates, Inc.</p>	<p>The roadway is being re-designed by City staff.</p> <p>Roadway construction is currently scheduled to begin March, 2009.</p>	
7	<p>C7PW19 –19th Ave Bridge</p> <p>Replaces an old steel trestle, wooden deck bridge over Boomer Creek with a 150-foot (estimated) span concrete bridge.</p> <p>This project is being designed and constructed in conjunction with STPW02 and STPW16.</p> <p>Project Manager: Theron Smith (405)533-8439 Designer: Poe & Associates</p>	<p>The 60% submittal of the bridge redesign was received December 2, 2008.</p> <p>Bridge construction work is scheduled to begin March, 2009.</p>	

Item No.	Project Description	Status	Significant Impacts
8	<p>STPW16 – Jardot Rd.: 19th to 12th The project includes reconstruction of the roadway to match the existing alignment and drainage capacity.</p> <p>This project is being designed and constructed in conjunction with STPW02 and C7PW19.</p> <p>Project Manager: Theron Smith (405)533-8439 Designer: Poe & Associates</p>	<p>The roadway is being re-designed by City staff.</p> <p>Roadway construction is currently scheduled to begin March, 2009.</p>	
9	<p>STPW13 – Lakeview Rd. & Husband Intersection: Project includes a traffic study and intersection improvements design. If traffic counts and turning movements warrant a new signal will be installed.</p> <p>Project Manager: Theron Smith (405)533-8439 Designer: C2A Engineering</p>	<p>The 90% design submittal was received November 25, 2008.</p> <p>A Public Meeting was held November 6, 2008. Right-of-Way acquisition (three overhead power easements) is underway.</p> <p>Roadway construction work is anticipated to begin May, 2009.</p>	
10	<p>STPW18 – Washington St.; Hall of Fame to Richmond: Includes the milling of the existing surface, repair or reconstruction of the roadway sub-grade and the underlying concrete, asphalt pavement where needed and placement of a new driving surface. City sidewalk crews are repairing or replacing sidewalks as required to make the street pedestrian friendly and ADA-compliant.</p> <p>Project Manager: Theron Smith (405)533-8439 Designer: The Benham Companies</p>	<p>The 30% design submittal was received January 9, 2008.</p> <p>Roadway construction work is scheduled to begin April, 2009.</p>	

Item No.	Project Description	Status	Significant Impacts
11	<p>PW8G02 – Country Club Rd; 6th Ave. to County Project</p> <p>This is a companion project to Payne County's widening Country Club Road from two to four lanes. The County's project starts approximately 1190 feet north of 6th Ave. and extends to Lakeview Road.</p> <p>Project Manager: Theron Smith (405)533-8439 Designer: Brawley Engineering</p>	<p>The 30% Design Update was presented to Council November 3, 2008.</p> <p>The 60% Submittal is due Feb 20, 2009.</p>	
12	<p>PW9G03 - Sunrise Ave; Skyline to Jardot Rd.</p> <p>This project is for the removal and replacement and of failing asphalt pavement.</p> <p>Project Manager: Theron Smith (405)533-8439 Geotechnical Consultant: TBD Designer: Brawley Engineering</p>	<p>Will evaluate and recommend geotechnical consultant January, 2009.</p>	<p>Construction scheduled to commence May, 2009.</p>